

Kitsumkalum Domestic Water System Improvements- Well Drilling

Scheduled to start work on **Monday, June 12, 2023**. Below is the proposed schedule for the well drilling activities planned around the water treatment plant for this week:

- **Monday, June 12**
 - Personnel On-Site: Associate Environmental
 - Task(s): Site walk through at around 5:00 PM & install silt fence.

- **Tuesday, June 13**
 - Personnel On-Site: Kitsumkalum Public Works, Kitsumkalum Environmental Monitor, Kleanza Archaeological Monitor, Associated Environmental & Double D Drilling
 - Task(s): Bird nest survey early morning & start drilling first well.

- **Wednesday, June 14**
 - Personnel On-Site: Associate Environmental & Double D Drilling
 - Task(s): Finish drilling first well, develop well, and collect water samples.

- **Thursday, June 15**
 - Personnel On-Site: Kleanza Archaeological Monitor, Associated Environmental & Double D Drilling
 - Task(s): Start drilling second well.

- **Friday, June 16**
 - Personnel On-Site: Kitsumkalum Environmental Monitor, Associated Environmental & Double D Drilling
 - Task(s): Finish drilling second well, develop well, collect water samples, site clean-up & demobilisation.

Please contact Kitsumkalum’s Public Works Manager, Richard Inkster (250-615-6911), if you have any questions.